

Project Analysis

 $Adam\ Pietrzycki$

Abstract

In this document I will be keeping a log of my approach and analysis of this project, note that not everything in this will be of any use.

Contents

1	Orig	ginal pi-gen	2
	1.1	/	2
		1.1.1 config	2
		1.1.2 build.sh	2
	1.2	scripts/	3
		1.2.1 common	3
		1.2.2 dependencies_check	4
	1.3	export-image/	5
	1.4	export-noobs/	5
	1.5	stage0/	5
	1.6	stage1/	5
	1.7	$\operatorname{stage2}/\ldots$	5
	1.8	$stage3/\ldots$	5
	1.9	$stage4/\dots$	
2	Ans	sible pi-gen	6
3	NB		7
	3.1	Kernel panic when Virtualizing	7

Chapter 1

Original pi-gen

1.1 /

The build.sh file is the one you run to start generating the Raspbian images. It first sets up a few EXPORTS and SOURCES files from the scripts folder.

1.1.1 config

In the config file you can set an IMG_NAME and an APT_PROXY. The default file can just contain "IMG_NAME='Raspbian". A quick thing you can do to set up this file is:

```
echo "IMG_NAME='Raspbian'" > config

NOTE:
> is overwrite if present, create if not.
>> is add to end of file it present, create if not.
```

1.1.2 build.sh

The stages are initially run by this:

```
for STAGE_DIR in ${BASE_DIR}/stage*; do
run_stage
done
```

For-each loop, runs run_stage method in each directory. This helps us as we can change the main script that is run in each folder to run our integrated Ansible code.

Exports and Source

A bunch of EXPORTS, most important ones are the directories:

```
export BASE_DIR="$(cd_"$(dirname "${BASH_SOURCE[0]}")"&&pwd)"
export SCRIPT_DIR="${BASE_DIR}/scripts"
export WORK_DIR="${BASE_DIR}/work/${IMG_DATE}-${IMG_NAME}"
export DEPLOY_DIR="${BASE_DIR}/deploy"
export LOG_FILE="${WORK_DIR}/build.log"
```

This will let us set up static directories when testing the Ansible code, after that can be changed to use dynamic folders.

Stage

This seems to *pushd* the previous stage location to /dev/null which clears it? Then assigns new directories. If CLEAN is set to 1 then it will delete the rootfs folder, I presume this is done during the last stage? If there is a prerun.sh in the current working directory then that will run first. Then it will run run_sub_stage() in each subdirectory of each stage. Finally it unmounts the stage and assigns a few variables; then *popd* into /dev/null?

- http://ss64.com/bash/pushd.html
- http://ss64.com/bash/popd.html

Sub-Stage

Starts off with *pushd* sub_stage_dir again, then a for loop between 00 and 99. First it pre-seeds the *debconf* and after installs packages-nr using *apt-get*, then packages once packages-nr is done. If there are any patches at this point then this is when they are applied. A few things are done with quilt (to do with patches it seems)??? Coming towards the end of sub-stage now any run.sh and run-chroot.sh files are ran. *Popd* is used again.

- http://man.he.net/man1/debconf-set-selections
- https://linux.die.net/man/8/apt-get
- https://linux.die.net/man/1/quilt

Export-images

1.2 scripts/

1.2.1 common

log

Gets current time and uses a pipe with *tee* to write to the log file. (http://man7.org/linux/man-pages/man1/tee.1.html)

bootstrap

Sets up debootstrap, uses *capsh* to create env I think? (http://man7.org/linux/man-pages/man1/capsh.1.html)

copy_previous

If rootfs folder doesn't exist it will create one, if it does then it uses rsync to copy from previous to current stage. This can be avoided to speed things up? (http://linuxcommand.org/man_pages/rsync1.html)

unmount

Does a few checks using \$1, unmouts mounted folders using umount. (http://man7.org/linux/man-pages/man8/umount.8.html)

$unmount_image$

First syncs then get losetup, then it does a loop through the directories and uses unmount(), finally kpartx and then losetup again.

- http://linuxcommand.org/man_pages/losetup8.html
- http://www.dsm.fordham.edu/cgi-bin/man-cgi.pl?topic=kpartx&sect=8

onchroot

Mounts with bind, uses realpath and capsh again:

- \$ROOTFS_DIR/proc
- \bullet \$ROOTFS_DIR/dev
- \$ROOTFS_DIR/dev/pts
- \$ROOTFS_DIR/sys

(http://man7.org/linux/man-pages/man3/realpath.3.html)

update_issue

Prints pi-gen version? This is strange; look into it but it does not look like a priority.

1.2.2 dependencies_check

Dependencies_check, checks if each required tool is installed on the system, the list of packages required can be found in the root directory in ../DEPENDS file.

- 1.3 export-image/
- 1.4 export-noobs/
- $1.5 \quad stage 0/$
- 1.6 stage1/
- 1.7 stage2/
- 1.8 stage3/
- 1.9 stage4/

Chapter 2 Ansible pi-gen

Chapter 3

NB

3.1 Kernel panic when Virtualizing

Different versions of pi-gen would fail at different times, normally in stage 4. This was due to code being reverted thus removing the setting a max build stage functionality. The bento boxes are the safest to use though need to install a few more packages, they come with a 50GB virtual disk where as other Vagrant images came with the standard of 8GB and it was a pain to increase.

3.2 NR

NR is apt-get -